

5	55103000000	504900019	2001490000	a) Belasis Bridge.	25000	3525	1000	0	0	0	0	Work to be carried out by Western Railway.
6	55103000000	504900020	2001490000	b) Mahalaxmi Bridge.	25000	6037	3000	0	0	0	0	Work to be carried out by Western Railway.
7	55103000000	504900022	2001490000	Construction of Under Ground Reservoir, Pumping Station & allied works at Durga Devi Udyan for improvement of water supply in parts of C, D & E Wards.	237693	206474	5000	0	0	0	0	Work completed. Final Bill paid.
8	55103000000	504900607	2001490000	Providing & Laying various dia water mains in A,B,C,D & E Wards (Zone - I) Phase I	378540	178254	42500	0	26027	0	15991	work completed
9	55103000000	504900825	2001490000	Replacing and laying various dia. watermains in A, B, & E wards. Zone I - Phase II	161090	0	95000	0	0	16905	21312	work in progress
10	55103000000	504900825	2001490000	Replacing and laying various dia. watermains in C & D wards. Zone I - Phase II	193979	0		0	1495	17579	26735	work in progress
11	55103000000	504900825	2001490000	Laying of 250 mm & 150 mm. dia. water mains at sir vithaldas Thackersey Road for Bombay Hospital trust in 'A' ward.	4128	0		0	2781	0	420	work completed final bill paid
12	55103000000	504900609	2001490000	Providing & Laying various dia water mains in F/South, F/North, G/South & G/North Wards. (Zone - II) Phase I	469051	261769	85000	0	61429	0	27238	work completed

13	55103000000	504900826	2001490000	Replacing and laying various dia. Watermains in F/S, F/N, G/S & G/N wards. Zone II - Phase II	131021	0	40000	0	2508	0	49966	work in progress
14	55103000000	504900606	2001490000	Carrying out various type of works for improvement of water supply under Water Distribution Improvement Programme (WDIP) in A,B, C, D & E Wards - Phase II - Zone - I	211431	122731	45000	23151	0	21181	38922	work completed & final bill paid.
15	55103000000	504900608	2001490000	Carrying out various type of works for improvement of water supply under Water Distribution Improvement Programme (WDIP) in F/South, F/North, G/South & G/North Wards - Phase II - Zone II.	328366	140222	60000	0	40929	11056	127346	work completed.
16	55103000000	504900024	2001490000	Improvement of water supply in F/South & F/North wards. Phase - III	116929	114141	5000	0	0	0	3550	Work completed. Final Bill paid.
17	55103000000	504900495	2001490000	Replacement of steel roof & strengthening of rawli hill high level reservoir (MS) in F/North ward.	153033	135878	2500	0	0	0	1495	Work completed. Final Bill paid.
				Total station survey & detailed tree survey of plot bearing C.S. No. 380 & 381 of malbar Hill Division near Malbar Hill Reservoir in 'D' ward.	132	0		0	0	132	0	Work completed. Final Bill paid.

18	55103000000	504900821	2001490000	Invitation of quotation work of carrying out detailed Geo. Technical investigation of plot around malbar hill reservoir control room building near malbar hill reservoir at malbar hill in "D" ward	143	0	5000	0	0	140	0	Work completed. Final Bill paid.
19	55103000000	504900887	2001490000	Carrying out various type of works for improvement of water supply under water distribution improvement programme (WDIP) in A, B, C, D & E wards. Zone-I - Phase - III	86089	0	30000	0	0	0	2549	work in progress
20	55103000000	504900888	2001490000	Carrying out various type of works for improvement of water supply under water Distribution Improvement Programme (WDIP) in G/South, G/North, F/South & F/North wards Zone-II - Phase III.	66786	0	30000	0	0	0	10801	work in progress

- Sd/-

Executive Engineer Water Works (Construction) City(I/c)

MUNICIPAL CORPORATION OF GREATER MUMBAI

Hydraulic Engineer's Department

Progress Report of E.E.W.W. (C) CITY's work as on 31/03/2014

March-14

Sr. No.	G L Code	Name of the work	Total length of W.M. to be laid (in Mtrs.)	Work of laying of W.M. completed (in Mtrs.) 31.03.2014	Balance laying of W.M. (in Mtrs.)	% of physical work completed up to 31.03.2014	Remarks
1	2	3	4	5	6	7	8
1	504900606	Appointment of contractors under H.E.'s deptt. for carrying out various types of work under WDIP in A, B, C, D & E wards in City Phase - II. (M/s. Perfect Engg. Ass. Pvt. Ltd.)	NA	NA	NA	NA	NA
2	504900608	Appointment of contractors under H.E.'s deptt. for carrying out various types of work under WDIP in G/South, G/North, F/South & F/North wards in City Phase - II. (M/s. R. K. Madhani & Co.)	NA	NA	NA	NA	NA
3	504900607	Replacement & laying of various dia. water mains in A, B, C, D & E Wards in city area. (M/s. Skyway Infraprojects Pvt. Ltd.)	16466	10972	5494	66.63	Work completed.
4	504900609	Replacement & laying of various dia. water mains in G/South, G/North, F/South, F/North Wards in city area. (M/s. Skyway Infraprojects Pvt. Ltd.)	20097	16878	3219	83.98	Work completed.
5	504900825	Replacing and laying various dia. Watermains in A, B & E wards. (Zone I) Phase II (RPS Infraproject Pvt. Ltd.)	11405	5073	6332	44.48	Work is in progress.
6	504900825	Replacing and laying various dia. Watermains in C & D wards. (Zone I) Phase II. (M/s. Perfect Engg. Ass. Pvt. Ltd.)	10160	8000	2160	78.74	Work is in progress.
7	504900826	Replacing and laying various dia. Watermains in F/S, F/N, G/S & G/N wards. (Zone II) Phase II. (M/s. Neev Infrastructure Pvt. Ltd.)	4800	4440	360	92.50	Work is in progress.

8	504900887	Carrying out various type of works for improvement of water supply under water distribution improvement programme (WDIP) in A, B, C, D & E wards. Zone-I - Phase - III (M/s. Perfect Engg. Ass. Pvt. Ltd.)	NA	NA	NA	NA	NA
9	504900888	Carrying out various type of works for improvement of water supply under water Distribution Improvement Programme (WDIP) in G/South, G/North, F/South & F/North wards Zone-II - Phase III. (M/s. R. K. Madhani & Co.)	NA	NA	NA	NA	NA
10	504900825	Laying of 250 mm & 150 mm. dia. water mains at sir vithaldas Thackersey Road for Bombay Hospital trust in 'A' ward. (M/s. Anaman Enterprises)	255	255	Nil	100%	Work completed.
11	504900821	Total station survey & detailed tree survey of plot bearing C.S. No. 380 & 381 of malbar Hill Division near Malbar Hill Reservoir in 'D' ward. M/s. DBM Geotechnics & Construction Pvt. Ltd.	NA	NA	NA	NA	Work completed.
12	504900821	Invitation of quotation work of carrying out detailed Geo. Technical investigation of plot around malbar hill reservoir control room building near malbar hill reservoir at malbar hill in "D" ward. M/s. DBM Geotechnics & Construction Pvt. Ltd.	NA	NA	NA	NA	Work completed.
13	504900737	Rehabilitation of small dia. water mains in City area. Phase - II. (M/s. Perfect Engg. Ass. Pvt. Ltd.)	NA	NA	NA	NA	Work completed.

- Sd/-

Executive Engineer Water Works (Construction) City (I/c)