MUNICIPAL CORPORATION OF GREATER MUMBAI

Hydraulic Engineer Department

Rs. In Thousand

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				Eastern								
				Suburbs								
				Construction								
78	55103000000	2003490000	504900095	Lumpsum	7000	0	0	0	0	0	0	Work is
				provision for								deleted from
				making the								next budget
				payment of final								
				bills in Eastern								
				Suburbs (Work								
				completed								
				before								
				implementation								
				of SAP)								
79	55103000000	2003490000	504900098	Lumpsum	40000	0	20000	0	0	0	0	Departmental
				provision for								work
				laying								
				distributory								
				water mains,								
				service mains,								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				additional								
				mains, stub								
				mains, providing								
				SV Chambers,								
				diversion of								
				water mains,								
				making cross								
				connections etc.								
				for improvement								
				of water supply								
				in Eastern								
				Suburbs								
				(Departmental								
				works)								
80	55103000000	2003490000	504900129	P/L 450>300	104796	0	0	0	0	0	0	The work is
				mm dia W.M.								be deleted
				from Panch								from next
				Rasta to Lok								budget
				Group								
81	55103000000	2003490000	504900134	Installation of	338389	77886	60000	0	0	0	0	S.P.Micro's
				pipelines at								work
				various								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				locations in								
				Mumbai by								
				Micro Tunneling								
				Method for								
				diversion of								
				existing water								
				main								
82	55103000000	2003490000	410400000	Purchasing of	3000	0	0	0	0	0	0	The work is
				Tools &								be deleted
				Tackles,								from next
				equipments,								budget
				machineries,								
				spare parts etc.								
				& maintenance,								
				repairs contract								
				for the office								
				EEWW (Const.)								
				Eastern								
				Suburbs								
83	55103000000	2003490000	504900413	Diversion of	343239	77218	100000	0	0	0	0	Work is in
				water mains by								progress
				Micro tunneling								
				Method in								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				Eastern								
				Suburbs								
84	55103000000	2003490000	504900520	Rehabilitation of	10000	0	0	0	0	0	0	Work is in
				various dia								progress
				water mains at								
				various places								
				in Eastern								
				Suburbs by any								
				suitable method								
				like pipe in pipe,								
				lining etc.								
85	55103000000	2003490000	504900742	Making payment	1500	0	500	0	0	0	0	Arbitration
				regarding								
				petition file in								
				High Court and								
				payment to								
				council,arbitrato								
				r etc. for the								
				work in E.S.								
				(Work								
				completed								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				before								
				implementation								
				of SAP)								
86	55103000000	2003490000	504900121	Laying of	305818	288074.5	10500	0	0	0	0	98% work is
				various dia								completed
				water mains at								
				various								
				locations in M/E								
				& M/W Wards								
87	55103000000	2003490000	504900523	Laying,	315600	273502	5000	0	0	4942.03	11073	Work is
				Replacing of								completed
				various dia								final bill is to
				water mains &								be paid
				other works for								
				improvement of								
				water supply at								
				various places								
				in L, M/E & M/W								
				Wards								
88	55103000000	2003490000	504900626	Laying,	179580	102807.4	5000	0	0	0	0	Work
				Replacing of								completed
												final bill paid
				various dia								·

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				water mains &								
				other works for								
				improvement of								
				water supply at								
				various places								
				in L, M/E & M/W								
				Wards								
89	55103000000	2003490000	504900743	Laying,	270615	139926.4	100000	33933.38	0	41770.53	26509.46	Work is in
				replacing of								progress
				various dia								
				water main and								
				other works for								
				improvement of								
				water supply at								
				various places								
				in L, M/E & M/W								
				Wards.								
				Zone V								
90	55103000000	2003490000	504900838	Laying,	144476.9	0	70000	0	13536.23	43434.63	20520	Work is in
				Replacing of	3							progress.
				various dia								
				water mains and								
				other works for								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				improvement of								
				water supply at								
				various places								
				in L, M/E & M/W								
				Wards								
				Phase II								
91	55103000000	2003490000	504900524	Providing,	82949	17513.78	42900	0	0	30469.86	17024.77	Work is in
				constructing								progress.
				water storage								
				tanks, pumping								
				arrangement,								
				online boosting								
				etc. & allied								
				works for								
				improvement of								
				water supply at								
				various places								
				in L, M/E & M/W								
				Wards								
92	55103000000	2003490000	504900526	Making payment	1000	495.63	100	0	0	0	0	Arbitration
				to Arbitrator and								
				Council for the								
				work of P/L 450								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				mm dia CIWM								
				from Sakinaka								
				to Asalpha								
				Village along								
				Ghatkopar								
				Andheri Link								
				Road Kurla								
				(West)								
93	55103000000	2003490000	504900116	a)Laying 1500	17029	116570	0	0	0	0		Work
				mm dia water								completed
				main at 6 th								final bill paid
				Road, Chembur								
				d) Laying 150								
				mm dia CIWM								
				at Maharashtra								
				Nagar,								
				Mankhurd								
				e) Fixing 900								
				mm dia Butterfly								
				Valve on spare								
				outlet near								
				Trombay Police								
				Station on								

Cr	Function	Cost	G.L. Code	Description of	Total	Comulative	Rudgot	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
Sr.			G.L. Code	•			Budget	•			· ·	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				Maharashtra								
				Nagar Road								
94	55103000000	2003490000	504900137	Extension of	151259	0	50000	0	10381.21	0	29573.15	Work in
				900 mm dia								progress
				water main from								
				Mankhurd								
				Outlet from V.N.								
				Purav Marg,								
				M/E Ward								
95	55103000000	2003490000	504900124	Raising Tansa	10310	0	10210	0	0	0	0	The work is
				main between								be deleted
				Km. 18/10 –								from next
				18/11 to								budget
				accommodate								, and the second
				two additional								
				tracks between								
				Vidyavihar and								
				Ghatkopar								
96	55103000000	2003490000	504900416	Laying various	137986	103041.63	0	0	0	0	0	Work
				dia water mains								completed
				in N, S & T								final bill to be
				Wards								paid
				vvalus								μαια
97	55103000000	2003490000	504900528	Laying,	202748	183348.4	5000	0	0	0	3871.96	Work is in
	5515555555		301730020	Laying,	202740	103340.4	3000	0	٦	U	3071.70	MACIVIOAN

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				Replacing of								progress
				various dia								
				water mains &								
				other works for								
				improvement of								
				water supply at								
				various places								
				in N, S & T								
				Wards								
98	55103000000	2003490000	504900627	Laying,	94379	76112.45	5000	0	0	0	0	Work
				Replacing of								completed
				various dia								final bill paid
				water mains &								
				other works for								
				improvement of								
				water supply at								
				various places								
				in N, S &T								
				Wards								
99	55103000000	2003490000	504900744	Laying,	91916	53180.32	10000	0	0	0		Work
				replacing of								completed
				various dia								final bill to be
												paid
				water main and								

C-	Function	Cost	C L Code	Description of	Total	Comulativa	Dudast	Evponditur	Evponditur	Evnondituro	Evponditur	Domarko
Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				other works for								
				improvement of								
				water supply at								
				various places								
				in N,S&T								
				Wards. Zone VI								
100	55103000000	2003490000	504900839	Laying,	150161	0	75000	0	19476.33	1659.75	41879.6	Work is in
				replacing of								progress
				various dia								
				water main and								
				other works for								
				improving of								
				water supply at								
				various place in								
				N,S & T Wards,								
				Phase II								
101	55103000000	2003490000	504900529	Providing	56943	35374.4	2500	0	0	0	0	Work
				constructing	007.10							completed
				water storage								final bill paid
				tanks, pumping								mai bili paid
				arrangement,								
				_								
				online boosting								
				0 ""								
				etc. & allied								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				works for								
				improvement of								
				water supply at								
				various places								
				in N, S & T								
				Wards								
102	55103000000	2003490000	504900842	Providing	20000	0	5000	0	0	0	0	Draft tender
				constructing								ready
				water storage								
				tanks, pumping								
				arrangement, on								
				line boosting								
				etc. &allied								
				works for								
				improvement of								
				water supply at								
				various place in								
				N, S & T Wards								
				(Depository								
				Work)								
103	55103000000	2003490000	504900141	a) Laying 450 &	51576	40013.09	0	0	0	0	0	Work
				300 mm dia								completed
												final bill paid
				water mains as								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				per the Zonal								
				Analysis of								
				Bhandup Outlet								
				Zone from 1200								
				mm dia BUDP								
				outlet in								
				Bhandup (West)								
				S Ward,								
104	55103000000	2003490000	504900840	Replacement of	2480000	0	500000	0	0	0	21862.40	Work is in
				Tansa Main								progress
				from Bhandup								
				Anchor Block to								
				Maroshi								
105	55103000000	2003490000	504900841	Rehabilitation /	100000	0	5000	0	0	0	0	
				Mortor lining of								
				water main in								
				E.S.								
106	55103000000	2003490000	504900843	Condition	40000	0	10000	0	0	0	0	-
				assessment of								
				pipe in E.S.								
107	55103000000	2003490000	504900844	Replacement of	222793	9452.64	150000	9452	68360.05	0	92660.22	Work is in

6	- "		01.0.1	D ' ' ' '	-	0 1 11	Б.,	l	E !!!	- "	l	Б
Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				600 mm. dia								progress
				water main from								
				Shreyas Talkies								
				to Ghatkopar								
				Jn. Along L.B.S.								
				Marg								
108	55103000000	2003490000	504900846	Laying of 600	85983	0	65000	0	6168.31	0	20792.8	Work is in
				mm dia water								progress
				main along V.N.								
				Purav Marg								
				3								
				SUJALYOJANA								
109	55103000000	2003490000	504900622	Carrying out	225602	85372.26	40000	22509.76	9945.46	0	57254.67	Work is
				various types of								completed
				works for								and same
				improvement of								G.L. Code
				water supply								used for new
				under Water								work.
				Distribution								
				Improvement								
				Programme								
				(WDIP) in								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				Eastern								
				Suburbs								
				L,M/East &								
				M/West Wards								
				Zone V – Phase								
				II								
110	55103000000	2003490000	504900624	Carrying out		79923.75	60000	13390.64	0	0	40877.83	Work is
				various types of	252985							completed
				works for								and same
				improvement of								G.L. Code
				water supply								used for new
				under Water								work.
				Distribution								
				Improvement								
				Programme								
				(WDIP) in								
				Eastern								
				Suburbs N, S &								
				T Wards								
				Zone VI -								
				Phase II								
111	55103000000	2003490000	504900894	P/L Stubmain at	20000	0	2500	0	0	0	0	Tender is in

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				various location								process
				(Including								
				transfer of								
				connections) in								
				Eastern								
				Suburbs for								
				removal of								
				bunch of								
				connection in								
				order to reduce								
				contamination								
				problem								
112	55103000000	2003490000	504900895	Works for	20000	0	20000	0	0	0	0	Tender is in
				improvement of								process
				water supply in								
				short supply								
				area, elimination								
				of contamination								
				and supplying								
				water from odd								
				hours to								

Sr.	Function	Cost	G.L. Code	Description of	Total	Comulative	Budget	Expenditur	Expenditur	Expenditure	Expenditur	Remarks
No.	Code	Centre		work	Contract	Expend.	Estimat	e incurred	e incurred	incurred from	e incurred	
		Code			Cost	Incurred	e 2013-	from	from	1.10.2013 to	from	
						upto	14	1.4.2013 to	1.7.2013 to	31.12.2013	1.1.2014 to	
						31.3.2013		30.06.2013	30.09.2013		31.3.2014	
1	2	3	4	5	6	7	8	9	10	11		12
				convenient								
				hours in slum								
				colonies in								
				Eastern								
				Suburbs								

Sd-

Executive Engineer Water Works (Const.) E.S.

MUNICIPAL CORPORATION OF GREATER MUMBAI

Hydraulic Engineer's Department

Physical Progress Report of Executive Engineer Water Works E.S.

Division: Construction Month — Jan'14 to Mar.'14

Sr.No.	G.L. Code	Name of work	Total Length of watermain to be laid in Mtrs.	Work completed length in Mtrs. Up to 31.03.2014	Balance Length in Mtrs.	Percentage of Physical Work completed (%)	Remarks
1	2	3	4	5	6	7	8
1	504900413	Diversion of Water Mains by Micro - Tunnelling method in Eastern Suburbs. M/s. Unity Infraprojects .	710	260	450	67.00	Work is in progress
2	504900121	Laying of various dia water mains at various locations in M/E & M/W wards. (Shivaji nagar) M/s. Neev Infra. Pvt. Ltd.	111585	111412	NIL	100.00	Work completed
3	504900743	Laying , Replacing of various dia, water mains & other works for improvement of water supply at various places inL,M/E & M/W Wards					

		Replacement of 800 dia. GRP water main by 900mm dia. MSWM along R.C.Marg & L.U. Gadkari marg in M/E Ward M/s. Neev Infrastructure Pvt. Ltd. T.No.7100002296(2011-2012)	4925	4720.00	nil	100.00	Work completed
4	504900524	Providing, Constructing water storage tanks, pumping arrangement, online boosting etc. & allied works for improement of water supply at various places in L, M/East & M/West Wards					
		1. Proposed suction tank and pumping arrangement for Sunderbag, N.S.S. Road, Asalpha, Kurla (W) in 'L' Ward. 2. Proposed suction tank and pumping arrangement for slum area at Gaibanshah Darga, Imamwada, Kurla Kamgar Nagar, Konkanpada etc. at C.T.I., Homeguard groung, N.S.S. Road, Kurla (W) in 'L' Ward. M/s.R K Madani and Co	1335	1120.00	1335.00	89.00	Work is in progress
5	504900846	Laying 600 mm dia, water main along V.N. P urav Marg and allied works in L Ward. M/s.R K Madani and Co.T. No.7100004545	2705	1467.00	1238.00	54.23	Work is in progress
6	504900844	Replacement of 600mm dia w.m. from					

		Shreyas Talkies to Gandhinagar Junction along					
		L.B.S. Marg.					
	АВ	Replacement of 600 mm dia. Water main by 750 mm dia. M.S.W.M from Gandhinagar Junction to Vikhroli Railway Station in 'S' Ward. M/s. R.K. Madhani & Co. Tender No. 7100004546	1800	1450.00	350.00	80.56	Work is in progress
	ВС	Replacement of 600 mm dia. Water main by 750 mm dia. M.S.W.M from Vikhroli Railway Station to Vikhroli Bus Depot in 'S' Ward M/s.R.K Madhani & Co. T. No.7100004543	1500	1500.00	nil	100.00	Work is completed
7	504900622	Carrying out various types of works for improvement of water supply under Water Distribution Improvement Programme (WDIP) in Eastern Suburbs- L Ward: M/E and M/W Ward M/s. Kishor Project (P) Ltd. Tender No. 7100001195	-	-	-	-	Work is in progress
8	504900624	Carrying out various types of works for improvement of water supply under Water Distribution Improvement Programme (WDIP)	-	-	-	-	Work is in progress.

		in Eastern Suburbs-N Ward -S and T Ward					
		M/s.Hi-Tech Engineers					
		T.No. 7100001196					
		Laying, Replacing of various dia water mains					
9	504900838	& other works for improvement of water					
7	304700030	supply at various places in L,M/E & M/W					
		Wards.					
		Transfer of service connection proposal for					
		shifting of existing S.p. Connection from 12					
		dua water main in Jai Hind Nagar Jyotirling					Work is in
	Α	Nagar and Ambedkar nagar Mankhurd in	1200	900	300	70	progress
		M/E ward.					progress
		M/s.Bucon Engineers and Infrastructure (P)					
		Ltd. Tender No.7100012939					
		Zone V Projectwork					
	В	M/s.K.R.Construction .					
		T. No.7100015801 (2013-14)					
		As per urgency work is started from	7758.00	5777.00	1981.00	74.47	Work is in
		20.07.2013 (A.M.C.(P)'s approval	7730.00	3777.00	1701.00	74.47	progress
		Laying of 315 mm,110mm dia. MDPE & 50					
		mm dia . G.I. watermains for the missing					
		links and transfer of service connection at					Work is in
	С		19230	17353.00	1877.00	90.24	
							progress
		shivaji Nagar M/E ward					

		M/s.K.R.Construction .					
		T. No.7100015802 (2013-14)					
	D	Arrangement of water storage by replacing R.C.C, suction tank, using underground sintex tank for buildg no, 28A,B,C at natwar parekh compund, G.M. Link Road Chembur in M/E ward M/S. Kailash onstn.Co. T.No.7100021018	20 No	4.00	16 Nos.	15	Work is in progress
10	504900839	Laying, Replacing of various dia water mains & other works for improvement of water supply at various places in N,S & T Wards. M/s. Bharat Construction .Tender No7100008338 (2013-14)	8305.00	5717.00	2588.00	68.84	Work is in progress
11	504900137	Extention of 900mm dia MSWM from Mankhurd Outlet from V.N. Purav Marg, M/East Ward. 504900137					
		Part A-Laying of 900mm dia MSWM along Yashwantrao Chavan Marg from BARC Flyover to Mankhurd Railway Bridge in Chembur M/E Ward .					
		Part B — Crossing Railway line and culvert below Mankhurd Railway Flyover upto Jai					

		Hind Nagar in Chembur M/E Ward by Micro tunneling method					
		M/S. Michigan -RPS (JV) Tender No.7100008373 (2013-14)	1140	560	580	49.12	Work is in progress
12	504900840	Replacement of Tansa Main from Bhandup Anchor Block to Maroshi. PHASE-I 504900840					
		SECTION -I :- P/L P/L 2400 mm dia. MS warwe main from Bhandup Anchor Block to IIT Subway M/s.SMS Infrastructure Ltd. T. No.7100014612 (13-14)	2300.00	83	2217	3.61	Work is in progress

Sd-**Executive Engineer Water Works (Const.) E.S.**