## MUNICIPAL CORPORATION OF GREATER MUMBAI Hydraulic Engineer's Department

Physical Progress Report of Executive Engineer Water Works E.S.

Month -- April'14 to June'14

Division : Construction

Sr.No.	G.L. Code	Name of work	Total Length of watermain to be laid in Mtrs.	Work completed length in Mtrs. Up to 31.03.2014	Balance Length in Mtrs.	Percentage of Physical Work completed (%)	Remarks
1	2	3	4	5	6	7	8
1	504900413	Diversion of Water Mains by Micro - Tunnelling method in Eastern Suburbs. M/s. Unity Infraprojects.	710	260	450	67.00	Work in progress
2	504900524	Providing, Constructing water storage tanks, pumping arrangement, online boosting etc. & allied works for improement of water supply at various places in L, M/East & M/West Wards					
		1. Proposed suction tank and pumping arrangement for Sunderbag, N.S.S. Road, Asalpha, Kurla (W) in 'L' Ward. 2. Proposed suction tank and pumping arrangement for slum area at Gaibanshah Darga, Imamwada, Kurla Kamgar Nagar, Konkanpada etc. at C.T.I., Homeguard groung, N.S.S. Road, Kurla (W) in 'L' Ward.  M/s.R K Madani and Co T. No.7100004544	1335	1155	Nil	100	Work is completed

3	504900846	Laying 600 mm dia, water main along V.N. P urav Marg and allied works in L Ward. M/s.R K Madani and Co. T. No.7100004545	2705	1850	855	68.39	Work in progress
4	504900844	Replacement of 600mm dia w.m. from Shreyas Talkies to Gandhinagar Junction along L.B.S. Marg.504900844					
	АВ	Replacement of 600 mm dia. Water main by 750 mm dia. M.S.W.M from Gandhinagar Junction to Vikhroli Railway Station in 'S' Ward.	1800	1800	Nil	100	work is completed
	BC	Replacement of 600 mm dia. Water main by 750 mm dia. M.S.W.M from Vikhroli Railway Station to Vikhroli Bus Depot in 'S' Ward M/s.R.K Madhani & Co. T. No.7100004543	1500	1500	Nil	100	work is completed
5	504900622	Carrying out various types of works for improvement of water supply under Water Distribution Improvement Programme (WDIP) in Eastern Suburbs- L Ward: M/E and M/W Ward M/s. S.B. Khakal, T. No.7100021016(13-14)	-	112	-	-	Work in progress
6	504900624	Carrying out various types of works for improvement of water supply under Water Distribution Improvement Programme (WDIP) in Eastern Suburbs-N Ward -S and T Ward M/s.Valsons T. No.7100021017(13-14)	-	208	-	-	Work in progress

7	504900838	Laying, Replacing of various dia water mains & other works for improvement of water supply at various places in L,M/E & M/W Wards.					
	А	Transfer of service connection proposal for shifting of existing S.p. Connection from 12 dua water main in Jai Hind Nagar Jyotirling Nagar and Ambedkar nagar Mankhurd in M/E ward.  M/s.Bucon Engineers and Infrastructure (P) Ltd.Tender No.7100012939	1200	900	Nil	100	Work is completed.
	В	Zone V Projectwork M/s.K.R.Construction .T. No.7100015801	7758	6498	1260	83.76	Work in progress
	С	Laying of 315 mm,110mm dia. MDPE & 50 mm dia . G.I. watermains for the missing links and transfer of service connection at shivaji Nagar M/E ward M/s.K.R.Construction .T. No.7100015801	19230	18283	947	98.00	Work in progress
	D	Arrangement of water storage by replacing R.C.C, suction tank, using underground sintex tank for buildg no,28A,B,C at natwar parekh compund, G.M. Link Road Chembur in M/E ward M/S. Kailash onstn.Co.T.No.7100021018	Tank-30 No	Tank-17 No	Tank-13 No	60	Work in progress
8	504900839	Laying, Replacing of various dia water mains & other works for improvement of water supply at various places in N,S & T Wards.  M/s. Bharat Construction .Tender No7100008338 (2013-14)	8305	5717	2588	68.84	Work in progress

9	504900137	Extention of 900mm dia MSWM from Mankhurd Outlet from V.N. Purav Marg, M/East Ward.					
		Part A-Laying of 900mm dia MSWM along Yashwantrao Chavan Marg from BARC Flyover to Mankhurd Railway Bridge in Chembur M/E Ward . M/S. Michigan -RPS (JV) Tender No.7100008373 (2013-14)	900	850	50	80	Work in progress
10	504900840	Replacement of Tansa Main from Bhandup Anchor Block to Maroshi. PHASE-I					
		SECTION -I :- P/L P/L 2400 mm dia. MS warwe main from Bhandup Anchor Block to IIT Subway M/s.SMS Infrastructure Ltd. T. No.7100014612 (13-14)	2300	166	2134	7.22	Work in progress

## MUNICIPAL CORPORATION OF GREATER MUMBAI

## **Hydraulic Engineer Department**

Sub: Report for the year 2014-15 Public Discloser Law

## Rs. In Thousand

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				Eastern Suburbs					
				Construction					
81	55103000000	2003490000	504900098	Lumpsum provision for	40000	0	5000	0	Departmental
				laying distributory water					work
				mains, service mains,					
				additional mains, stub					
				mains, providing SV					
				Chambers, diversion of					
				water mains, making cross					
				connections etc. for					
				improvement of water					
				supply in Eastern Suburbs					
				(Departmental works)					
82	55103000000	2003490000	504900134	Installation of pipelines at	338389	77886	30000	0	S.P.Micro's
				various locations in Mumbai					work

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				by Micro Tunneling Method					
				for diversion of existing					
				water main					
83	55103000000	2003490000	504900413	Diversion of water mains by	343239	77218	30000	0	Work is in
				Micro tunneling Method in					progress
				Eastern Suburbs					
84	55103000000	2003490000	504900742	Making payment regarding	1500	0	500	0	Arbitration
				petition file in High Court					
				and payment to council,					
				arbitrator etc. for the work					
				in E.S. (Work completed					
				before implementation of					
				SAP)					
85	55103000000	2003490000	504900121	Laying of various dia water	315900	288074.5	0	7272.45	work is
				mains at various locations					completed
				in M/E & M/W Wards					
86	55103000000	2003490000	504900523	Laying, Replacing of	315600	289517.03	0	0	Work is
				various dia water mains &					completed
				other works for					final bill is
				improvement of water					paid

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				supply at various places in					
				L, M/E & M/W Wards					
87	55103000000	2003490000	504900743	Laying, replacing of various	270615	242139.77	10688	0	Work is
				dia water main and other					completed
				works for improvement of					final bill is to
				water supply at various					be paid
				places in L, M/E & M/W					
				Wards.					
				Zone V					
88	55103000000	2003490000	504900838	Laying, Replacing of	144477	77490.86	50000	5859.12	Work is in
				various dia water mains					progress.
				and other works for					
				improvement of water					
				supply at various places in					
				L, M/E & M/W Wards					
				Phase II					
89	55103000000	2003490000	504900524	Providing, constructing	94239	65008.41	24225	0	Work is in
				water storage tanks,					progress.
				pumping arrangement,					
				online boosting etc. & allied					
				works for improvement of					
				water supply at various					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				places in L, M/E & M/W					
				Wards					
90	55103000000	2003490000	504900526	Making payment to	1000	495.63	100	0	Arbitration
				Arbitrator and Council for					
				the work of P/L 450 mm dia					
				CIWM from Sakinaka to					
				Asalpha Village along					
				Ghatkopar Andheri Link					
				Road Kurla (West)					
91	55103000000	2003490000	504900137	Extension of 900 mm dia	151259	39954.37	30000	0	Work in
				water main from Mankhurd					progress
				Outlet from V.N. Purav					
				Marg, M/E Ward					
92	55103000000	2003490000	504900124	Raising Tansa main	10310	0	500	0	The work is
				between Km. 18/10 – 18/11					be deleted
				to accommodate two					from next
				additional tracks between					budget
				Vidyavihar and Ghatkopar					
93	55103000000	2003490000	504900528	Laying, Replacing of	202748	186868.38	0	3871.96	Work is in
				various dia water mains &					progress
				other works for					
				improvement of water					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				supply at various places in					
				N, S & T Wards					
94	55103000000	2003490000	504900744	Laying, replacing of various	91916	58673.89	0	0	Work
				dia water main and other					completed
				works for improvement of					final bill paid
				water supply at various					
				places in N,S&T Wards.					
				Zone VI					
95	55103000000	2003490000	504900839	Laying, replacing of various	150162	63015.68	45000	22746.08	Work is in
				dia water main and other					progress
				works for improving of					
				water supply at various					
				place in N,S & T Wards,					
				Phase II					
96	55103000000	2003490000	504900529	Providing constructing	56943	35374.4	10000	0	Work not
				water storage tanks,					started
				pumping arrangement,					
				online boosting etc. & allied					
				works for improvement of					
				water supply at various					
				places in N, S & T Wards					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
97	55103000000	2003490000	504900842	Providing constructing	50100	0	20000	0	Draft tender
				water storage tanks,					ready
				pumping arrangement, on					
				line boosting etc. &allied					
				works for improvement of					
				water supply at various					
				place in N, S & T Wards					
				(Depository Work)					
98	55103000000	2003490000	504900840	Replacement of Tansa	2480000	21862.4	215000	0	Work is in
				Main from Bhandup Anchor					progress
				Block to Maroshi					
99	55103000000	2003490000	504900841	Rehabilitation / Mortor lining	100000	0	100	0	
				of water main in E.S.					
100	55103000000	2003490000	504900843	Condition assessment of	40000	0	100	0	-
				pipe in E.S.					
101	55103000000	2003490000	504900844	Replacement of 600 mm.	223577	179925.43	20000	19988.18	Work is in
				dia water main from					progress
				Shreyas Talkies to					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				Ghatkopar Jn. Along L.B.S.					
				Marg					
102	55103000000	2003490000	504900846	Laying of 600 mm dia water	86281	26961.11	30000	16917.32	Work is in
				main along V.N. Purav					progress
				Marg					
103	55103000000	2003490000	504900894	P/L Stubmain at various	20000	0	5000	0	Tender is in
				location (Including transfer					process
				of connections) in Eastern					
				Suburbs for removal of					
				bunch of connection in					
				order to reduce					
				contamination problem					
104	55103000000	2003490000	504900895	Works for improvement of	20000	0	5000	0	Tender is in
				water supply in short supply					process
				area, elimination of					
				contamination and					
				supplying water from odd					
				hours to convenient hours					
				in slum colonies in Eastern					
				Suburbs					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
105	55103000000	2003490000	504900622	Carrying out various types	311137	85372.26	50000	0	Work is
				of works for improvement of					completed
				water supply under Water					and same
				Distribution Improvement					G.L. Code
				Programme (WDIP) in					used for new
				Eastern Suburbs L,M/East					work.
				& M/West Wards					
				Zone V – Phase II					
106	55103000000	2003490000	504900624	Carrying out various types	315071	79923.75	60000	3787.70	Work is
				of works for improvement of					completed
				water supply under Water					and same
				Distribution Improvement					G.L. Code
				Programme (WDIP) in					used for new
				Eastern Suburbs N, S & T					work.
				Wards					
				Zone VI – Phase II					
107	55103000000	2003490000	504900965	Carrying out various types	100000	0	5000	0	New work
				of works for attending					
				leakage contamination &					
				other allied works in					
				Eastern Suburbs in L, M/E					
				& M/W zone- V					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
108	55103000000	2003490000	504900966	Carrying out various types	100000	0	5000	0	New work
				of works for attending					
				leakage contamination &					
				other allied works in					
				Eastern Suburbs in N, S &					
				T zone- VI					
109	55103000000	2003490000	504900967	Provision for reinstatement	30000	0	20000	0	New work
				charges of trench taken by					
				HE department for carrying					
				out various HE related					
				works in Eastern Suburbs					
	55103000000	2003490000	504900968	Diversion of trunk main	1000	0	1000	0	New work
				coming in the alignment of					
				proposed widening of Anik					
				Nalla at Anik in L , M/W					
				ward					
	55103000000	2003490000	504900956	Providing water distribution	20000	0	20000	0	New work
				network in uncovered areas					
				in slum colonies in Eastern					
				Suburbs					
	55103000000	2003490000	504900957	Upgradation of water	5000	0	5000	0	New work
				supply infrastructure in					

Sr.	Function	Cost	G.L. Code	Description of work	Total Contract	Cumulative	Budget Estimate	Expenditure	Remarks
No.	Code	Centre			Cost	Expend. Incurred	2013-14	incurred from	
		Code				upto 31.3.2014		1.4.2014 to	
								30.6.2014	
1	2	3	4	5	6	7	8		12
				MHADA colonies and					
				colonies on government					
				Land in Eastern Suburbs					

Sd-

**Executive Engineer Water Works (Const.) E.S.**