

MUNICIPAL CORPORATION OF GREATER MUMBAI																		
PROGRESS REPORT FOR REPAIRS / DESULTING OF WELL IN P/NORTH WARD																		
Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantit y of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts / day)	Estimated cost (in Rs.)	Expeste d date of Complet ion of work	Remarks % of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.										
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	33	Repairs to well at Paatkarwadi Manchobhai Road,Malad(East)	CWC	Yes				Pvt.	-		-	No				-		80% completed. Water sample sent for testing.
2	33	Repairs to well at near kanji Narasi chawl at Shivaji Chowk, Malad(East)	CWC	Yes				Pvt.	-		-	No				-		40% completed.
3	34	Repairs to well near Ram prasad Singh chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	03/11/09		25	No				296260		50% completed.Water samples sent for testing.
4	34	Repairs to well near Sai Baba Mandir at Tanaji Nagar, Malad(East)	CWC	Yes				Pvt.	03/11/09		30	No				299473		90% completed. Water samples sent for testing.
5	34	Repairs to well near Sardar chawl at Adarsh Nagar, Malad(East)	CWC	Yes				Pvt.	03/11/09		32	No				296752		Awaited for N.O.C. From landlord.

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
6																			
34		Repairs to well near Shiv Mandir at Tanaji Nagar, Malad(East)	CWC	Yes				Pvt.	05/11/09		35	No				296097		85% completed. Water samples sent for testing.	
7																			
34		Repairs to well near Sitaram chawl at Tanaji Nagar, Malad(East)	CWC	Yes				Pvt.	05/11/09		40	No				296008		90% completed. Water samples sent for testing.	
8																			
34		Repairs to well near Stable at Yadav Nagar, Malad(East)	CWC	Yes				Pvt.	04/11/09		25	No				293018		75% completed. Water samples sent for testing.	
9																			
34		Repairs to well opp. Sidh Nagar Committee seva Sangh at Makadwala compound, Malad(East)	CWC	Yes				Pvt.	05/11/09		-	No				290357		10% Completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks % of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.										
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10	34	Repairs to well near Babulal Yadav chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	06/11/09		40	No				297074		70% Completed.Water samples sent for testing.
11	34	Repairs to well near Dam Dama chawl at Yadav Nagar, Malad(East)	CWC	Yes				Pvt.	06/11/09		45	No				294423		85% completed. Water samples sent for testing.
12	34	Repairs to well near Gaouri chawl at Pratap Nagar, Malad(East)	CWC	Yes				Pvt.	03/11/09		-	No				273316		Awaited for N.O.C. From landlord.
13	34	Repairs to well near Jay Shree Yadav chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	03/11/09		-	No				296831		Awaited for N.O.C. From landlord.
14	34	Repairs to well near Lala Tiwari chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	04/11/09		40	No				298402		85% completed. Water samples sent for testing.

			Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)		Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
15	34	Repairs to well near Near Mata Prasad chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	04/11/09		35	No				294588		85% completed. Water samples sent for testing.	
16	34	Repairs to well near Near Matadin Yadav chawl at Shivaji Nagar, Malad(East)	CWC	Yes				Pvt.	04/11/09		-	No				293596		work order issued	
17	34	Repairs to well near Om Sai Rahiwashi Seva Sangh at Pratap Nagar, Malad(East)	CWC	Yes				Pvt.	06/11/09		-	No				296261		15% completed. Water samples sent for testing.	
18	34	Repairs to well near Pyarelal chawl at Hanuman Nagar , Malad(East)	CWC	Yes				Pvt.	06/11/09		-	No				295190		15% completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
19		Repairs to well near B.M.Shukla chawl at Shivaji Nagar , Malad(East)	CWC	Yes				Pvt.	05/11/09		42	No				295243		85% completed. Water samples sent for testing.	
20		Repairs to well at Gajarabai Narottam Hathi chawl, Appapada, Malad(East)	CWC	Yes				Pvt.	-		-	No				329039		20.00%	
21		Repairs to well at Ram nagar, Gandhi Nagar, Malad(East)	CWC	Yes				Pvt.	-		-	No				161335		15.00%	
22		Repairs to well at Gurukrupa chawl, Anand Nagar, Malad(East)	CWC	Yes				Pvt.	-		-	No				138068		25.00%	
23		Repairs to well at Shiv Shankar welfare Societv, Gandhi Nagar, Malad(East)	CWC	Yes				Pvt.	-		-	No				91632		15.00%	
24		Repairs to well at Jay Hind chawl, Gandhi Nagar, Malad(East)	CWC	Yes				Pvt.	-		-	No				93615		Awaited for N.O.C. From landlord.	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
25	36	Repairs to well at Laxman Nagar, Kurar Village, Malad(East)	CWC	Yes				Pvt.	27/10/09		66	No				143487		Dewatering & Deslitting completed. Water samples sent for testing.	
26	36	Repairs to well at Mithai chawl, Santoshi Mata Mandir road, Kurar village, Malad(East)	CWC	Yes				Pvt.	27/10/09		65	No				229815		Dewatering & Deslitting completed. Water samples sent for testing.	
27	36	Repairs to well at Shivpremi Sahakar Sansitha, Shri Krishna chawl, Appapada, Malad(East)	CWC	Yes				Pvt.	-		-	No				96130		Dewatering & Deslitting completed. Water samples sent for testing.	
28	36	Repairs to well at Jai Ambe chawl, Shiv Garjana chawl, Appapada, Malad(East)	CWC	Yes				Pvt.	-		-	No				25954		Dewatering & Deslitting completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
29		Repairs, cleaning & covering of open well at Ram Sakhi Niwas, behind Shiv Sena Shakha, Abdul Hamid chawl, Kurar village Malad(East)	CWC	Yes				Pvt.	03/11/09		35	No				278074			70.00%
30		Repairs, cleaning & covering of open well at Bharti Niwas society, Laxman Nagar, Kurar village Malad(East)	CWC	Yes				Pvt.	03/11/09		30	No				277540			75.00%
31		Repairs, cleaning & covering of open well at Kamdheru society, Laxman Nagar, Rane chawl, Kurar village, Malad(East)	CWC	Yes				Pvt.	03/11/09		40	No				291194			30.00%
32		Repairs, cleaning & covering of open well at Ganesh Niwas, Anandwadi Mitra Mandal chawl, Kurar village, Malad(East)	CWC	Yes				Pvt.	03/11/09		32	No				297539			80.00%

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
33		Repairs, cleaning & covering of open well at Ganesh Temple at Anandwadi, Kurar village, Malad(East)	CWC	Yes				Pvt.	05/11/09		30	No				273300			75.00%
34		Repairs, cleaning & covering of open well at Hanuman Mandir Road, Kurar village, Malad(East)	CWC	Yes				Pvt.	06/11/09		35	No				214437			70.00%
35		Repairs, cleaning & covering of open well at Ram seva sangh chawl, behind Pari Hotel, Appapada Road, Kurar village, Malad(East)	CWC	Yes				Pvt.	04/11/09		30	No				292479			70.00%
36		Repairs, cleaning & covering of open well at Indira Bhuvan Rahiwashi welfare society, Anandwadi, Kurar village, Malad(East)	CWC	Yes				Pvt.	04/11/09		40	No				296892			65.00%

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
37		Repairs, cleaning & covering of open well at Khot pragati Mitra Mandal Narsuwadi, Siddeshar Nagar road, Kurar village, Malad(East)	CWC	Yes				Pvt.	06/11/09		30	No				293769			65.00%
38																			
39		Cleaning of well, providing safety grill, Improvement of pathways at Shivpuri pragati Mandal, pimripada, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299920		Dewatering & Deslitting completed. Water samples sent for testing.	
39																			
39		Cleaning of well, providing safety grill, P/F R.S.Ladi, near Siddarth Hair Dresser at Ambapada, Rani Sati Marg, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299855		Dewatering & Deslitting completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	whether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
40		Cleaning of well, providing safety grill, P/L C.C. Passage and drainage system at Pimpripada road, nearD.S.High school at Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299170		Dewatering & Deslting completed. Water samples sent for testing.	
41		Cleaning of well, providing safety grill, Improvement of pathways and B.M. Drain at Pimpripada road , near Prabhat Novelty & General Stores Shop at Malad(East)	CWC	Yes				Pvt.	27/10/09		35	No				298520		Dewatering & Deslting completed. Water samples sent for testing.	
42		Cleaning of well, providing safety grill, Improvement of pathways at Maive Nagar, Pal Nagar, Malad(East)	CWC	Yes				Pvt.	27/10/09		25	No				299960		Awaited for N.O.C. From landlord.	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantit y of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
43		Cleaning of well, providing safety grill, Improvement of pathways at Adarsh Nagar Rahiwashi Sangh, Pimpripada, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299932		Dewatering & Deslitting completed. Water samples sent for testing.	
44		Cleaning of well, providing safety grill, P/F R.S.Ladi at Pal Vikas Rehwashi sangh, Rani Sati Marg at Pimpripada, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299680		Dewatering & Deslitting completed. Water samples sent for testing.	
45		Cleaning of well, providing safety grill, Improvement of pathways at Shiv Darshan chawl, R.S.Marg, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299514		Dewatering & Deslitting completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
46		Cleaning of well, providing safety grill, P/F R.S.Ladi near Shiv Shankar Temple at Jaiswal Nagar, pal nagar, Malad(East)	CWC	Yes				Pvt.	27/10/09		-	No				299990		work not started due to public opposition. Is put for cancellation	
47		Cleaning of well, providing safety grill, Improvement of pathways at Ramane chawl, Khot kuwa road, Malad(East)	CWC	Yes				Pvt.	27/10/09		20	No				299973		75% work done.yield checked. App. Found 1518 Ltrs/hr. Samples sent for testing.	
48		Cleaning of well, providing safety grill, Improvement of pathways at Vijay Chandika Welfare Society, Pathanwadi Road, Malad(East)	CWC	Yes				Pvt.	27/10/09		25	No				299747		65% work done.yield checked. App. Found 1771 Ltrs/hr. Samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expected date of Completion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
49		Repairs to well at Sandip Patil House near Dharavali Road entrance , Aksa Marve Road, Malad(W)	CWC	Yes				Pvt.	26/11/09		353.25	Yes				160266		Dewatering & Deslitting completed. Water samples sent for testing.	
50		Repairs to well at Sanjana Family plot near Aksa Baiwadi , Aksa Marve Road, Malad(W)	CWC	Yes				Pvt.	27/11/09		276.32	Yes				131836		Dewatering & Deslitting completed. Water samples sent for testing.	
51		Repairs to well near Hanuman Temple, A.C.P. Office, Malwani, Marve Road, Malad(W)	CWC	Yes				Pvt.	26/11/09		62	Yes				74554		Dewatering & Deslitting completed. Water samples sent for testing.	
52		Repairs to well at Harbadevi Mandir Mudh Marve Road , Malad(W)	CWC	Yes				Pvt.	25/11/09		275	Yes				140746		Awaited for N.O.C. From landlord.	
53		Repairs to well near Hanuman Temple opposite Manori Church , Malad(W)	CWC	Yes				Pvt.	26/11/09		75.36	Yes				76325		Awaited for N.O.C. From landlord.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
54	29	Repairs to well near Nityanand Hotel, Mudh Marve Road, Malad(W)	CWC	Yes				Pvt.	27/11/09		150	Yes				107182		Awaited for N.O.C. From landlord.	
55	29	Repairs to well near Anvind Mhatre Home at Erangall, Mudh Marve Road, Malad(W)	CWC	Yes				Pvt.	25/11/09		54.95	Yes				80829		Awaited for N.O.C. From landlord.	
56	29	Repairs to well at Chapell church behind Fish Market, Kharodi, Marve Road, Malad(W)	CWC	Yes				Pvt.	26/11/09		130	Yes				90827		Dewatering & Deslitting completed. No yield in the well.	
57	29	Repairs to well at Paskalwadi, MudhMarve Road, Malad(W)	CWC	Yes				Pvt.	25/11/09		274.75	Yes				139710		Awaited for N.O.C. From landlord.	
58	29	Repairs to well , protection grill & pathways with drainage arrangement at manojMadrekar chawf, Aksa, Mudh Marve Road, Malad(W)	CWC	Yes				Pvt.	25/11/09		45	Yes				255844		Dewatering & Deslitting completed. Water samples sent for testing.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
59		Repairs to well , protection grill & pathways with drainage arrangement at Sai Nath Nagar Vanita Talao, Mudh Marve Road, Malad(W)	CWC	Yes				Pvt.	26/11/09		85	Yes				233062		Awaited for N.O.C. From landlord.	
60		Repairs to well atSagardeep Society, MudhMarve Road, Malad(W)	CWC	Yes				Pvt.	26/11/09		235.5	Yes				136468		Awaited for N.O.C. From landlord.	
61		Cleaning & Repairs to Well opp. Radhe Treading Company at Marve Road, Malad (W).	CWC	Yes				pvt.	21.01.10		159.5	No				448806		Awaited for N.O.C. From landlord.	
62		Cleaning & repairing of well at Sainath C.H.S., S.V. Road Malad(West)	CWC	Yes				Pvt.	25/11/09		197	Yes				212153		35.00%	
63		Cleaning & repairing of well at Kediya Banglow, S.V. Road Malad(West)	CWC	Yes				Pvt.	26/11/09		101	Yes				166266		30.00%	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
64																			
32		Cleaning & repairing of well near Bhamibai Banglow, T.P. Road no. 1 Malad(West)	CWC	Yes				Pvt.	26/11/09		120	Yes				227839			25.00%
65																			
32		Cleaning & repairing of well with providing grill near Jain Derassar, Bhadaran Nagar, Malad(West)	CWC	Yes				Pvt.	25/11/09		300	Yes				281814			60% silt is removed. Yield to be checked.
66																			
32		Cleaning & repairing of well at Nemani Chawl, S.V. Road, Malad(West)	CWC	Yes				Pvt.	25/11/09		167	Yes				186644			15% silt is removed. Yield to be checked.
67																			
32		Cleaning & repairing of well at Dubey Dairy, Daruwala Compound, Malad(West)	CWC	Yes				Pvt.	26/11/09		100	Yes				159392			35.00%

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantit y of destling (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after destling (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
68	32	Cleaning & Repairs to Well at murarka wadi,Near Day care baby sitting, Nursing lane, Malad (W).	CWC	Yes				Pvt.	21.01.10		230	No				458201		Awaited for N.O.C. From landlord.	
69	32	Cleaning & Repairs to Well at murarka wadi, Nursing lane, Malad (W).	CWC	Yes				Pvt.	21.01.10		171	No				477613		Awaited for N.O.C. From landlord.	
70	32	Cleaning & Repairs to Well at Maruti Mandir, Somvari Bazar, Malad (W).	CWC	Yes				Pvt.	21.01.10		132	No				460039		Awaited for N.O.C. From landlord.	
71	31	Cleaning & repairing of well, protection grill opposite Elvira Bldg, D'monte lane, Malad(West)	CWC	Yes				Pvt.	25/11/09		190	Yes				180637		85.00%	
72	31	Cleaning & repairing of well, protection grill at Lotus Beakery ata Lourds Colony, Malad(West)	CWC	Yes				Pvt.	25/11/09		233	Yes				210387		Awaited for N.O.C. From landlord.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	whether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
73		Cleaning & repairing of well, protection grill opposite Shamrao Vitthal Bank at Marve Road at Lotus Beakery ata Lourds Colony, Malad (West)	CWC	Yes				Pvt.	26/11/09		105	Yes				292354		Awaited for N.O.C. From landlord.	
74	31	Cleaning & repairing of well, protection grill near Madam Kali Baug, D'monte Lane, Malad (West)	CWC	Yes				Pvt.	25/11/09		241	Yes				294467		75.00%	
75		Cleaning & repairing of well, protection grill near Magic Needle Ladies Tailor at Malad (West)	CWC	Yes				Pvt.	26/11/09		105	Yes				184393		Awaited for N.O.C. From landlord.	
76	42	Repairs to well , protection grill & pathways with drainage arrangement at Hajarabai Bhailal Rd, Malad(W)	CWC	Yes				Pvt.	-			Yes				295735		deslting completed, yield checked approx. 13000 Lit / per hr	

Sr. no.	Ward No.	Location of well , Name of the Bldg. road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of deslting (in cum)	wether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after deslting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expekte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
77		Repairs to well , protection grill & pathways with drainage arrangement at Om Sai dutta Mandir Rd near Nayan Co-op Society , Malad(W)	CWC	Yes				Pvt.	-			Yes				273815		dewatering in progress.	
78		Repairs to well , protection grill & pathways with drainage arrangement at Somwari Masjid N.B. , Malad(W)	CWC	Yes				Pvt.	-			Yes				220920		Awaited for N.O.C. From landlord.	
79		Repairs to well , protection grill & pathways with drainage arrangement at Chincholi Bundar near Vijay Kesar Bldg. Malad(W)	CWC	Yes				Pvt.	-			Yes				245940		20% deslting completed.	

Sr. no.	Ward No.	Location of well , Name of the Bldg, road, locality in malad (E)	Agency	Type of Well					Date of starting of work	Extent of repair required	Quantity of desilting (in cum)	whether pumping arrangement is existing or required to be privated	Availability of water potable/ non potable	Present yied of the well & increase in yied after desilting (Lts /day)	Expected yield of the water from the well (Lts. / day)	Estimated cost (in Rs.)	Expexte d date of Complet ion of work	Remarks	% of work completed
				Open well	HCC Well	Trap door well	Bore well	Pvt./ Govt.											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
80		Repairs to well , protection grill & pathways with drainage arrangement at Bahadur chawl, Vadari Pada, Somwari Bazar, Malad(W)	CWC	Yes				Pvt.	-			Yes				236480		Found cleaned Therefore desilting not carried out	
81		Repairs to well , protection grill & pathways with drainage arrangement at Aram Baug Hindu Cemetry on Underai Rd, Malad(W)	CWC	Yes				Pvt.	-			Yes				134200		Desilting completed	